

Tel 999-1334

Paul W Langlois

77 State Rd.

32050

5/22/96

No. Dart. 02747

S.S. Grant St. E x Cornell St.

Please install a 1" copper ser. to supply a one-family home. from Grant St. Meter (city) inside the cellar wall 62

Measures of 1" Curb Stop:

E x E line Cornell St . 321.0 ft.

N x S line Grant St. 7.5 ft.

E x W line house 20.0 ft.

W x E line house 13.0 ft.

N x N line house 22.0 ft.

Main to curb stop 9.5 ft.

Work done August 6, 1996

Reis Asphalt supplied & installed all stock

1" Copper tubing

1" Corporation tap

1" Curb Stop

B-100 Mu. Tapping machine use.....	\$ 22.00
Carting.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 26.36
Inspection.....	\$ 15.00
	<u>\$ 103.36</u>

Reis Asphalt St. Open Permit # 268