

Tel. 996-5974

Antonio Cabral

137 Durfee St.

113

6/12/96

N.B., Ma 02740

#32054 S.E. cor. Maywood St. & Carlisle St.

Please install a 1" copper ser. to supply a one-family home. from Maywood St. Meter inside the cellar wall

P113 L302

Measures of 1" Curb Stop:

S x S line Carlisle St.	54.2 ft.
W x E line Maywood St.	7.8 ft.
N x S line house	16.6 ft.
S x N line house	37.8 ft.
W x W line house	29.3 ft.

Work done June 12, 1996 (measures taken - Pitta)

Contemporaty design Group

1 - 1" Corporation tap.....	\$ 12.06
1 - 1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 113.64
Turn on charge.....	\$ 15.00
	\$ 230.85

Street open permit # 187