

Tel. 996-6288

Michael Medeiros
7/17/96

3 Bayberry Dr. *38*
So. Dart., 02748

#32059 W.S. John St. N x Allen St.

Please install a 1" copper ser. to supply a one-family
home. from John St. Meter in utility area. P38 L288-289
Alexander's Excavating - contractor

Measures of 1" Curb stop:

S x S line Farm St.	35.3 ft.
E x W line John St.	10.0 ft.
S x N line house	21.4 ft.
E x E line house	36.5 ft.

Main is 17.0 ft. E x W line.
Work done July 30, 1996

36 ft. - 1" Copper tubing @ 2.10'	\$ 102.60
1" Corporation tap	\$ 12.06
1" Curb stop	\$ 22.15
1 Stop Box, compl	\$ 21.00
Carting	\$ 15.00
Mu. tapping machine use	\$ 22.00
2 1" meter cplgs. @ 5.00 e	\$ 10.00
1 - 1" cop to cop cplg., comp	\$ 7.94
Turn on charge	\$ 15.00
Labor	\$ 79.48
	<hr/>
	\$ 307.23

St. Open Permit # 334 Alexanders Exc.