

Tel. 995-1473

Norman Nichols

2 Monmouth St.

7/24/96

Acushnet, Ma 02743

#32063 N.S. Sheffield St. W x Bartlett St.

132H

Please install a 1" copper ser. to supply a one-family home. from Sheffield St. Meter inside the cellar wall
P132H L29

Measures of 1" Curb Stop:

W x W line Bartlett St.	103.8 ft.
S x N line Sheffield St.	8.0 ft.
W x E line house	27.5 ft.
E x W line house	18.5 ft.
S x S line house	18.0 ft.

Work done Sept. 12, 1997 Curb stop to house
Nov. 20, 1997 Main to curb stop

✓

Contractor supplied 1" Copper tubing

1 - 8" x 1" Smith Blair Bronze Service Saddle	\$ 60.00
1 - 1" Corporation tap	\$ 12.06
1 - 1" Curb Stop	\$ 22.15
1 Stop Box, complete	\$ 21.00
Inspection	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	\$ 15.00
	\$155.21

Cont. Design Permit # 387