

9/13/96

James Grasela

41 Dana St.

by Diane Martin - Water Dept N.B., Ma 02745

#32076 S.W. cor #41 Dana St. & Delton St.

Please install a 1" copper ser to supply a one-family home. from Dana St. Meter inside the cellar wall
Replaces ser #29260 to be discontinued. The city tapped a new main

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	538.0 ft.
E x W line Dana St.	7.4 ft.
N x S line house	1.0 ft.
E x E line house	24.9 ft.

Work done July 26, 1996

During S t. Reconstruction & Extension of Dana S t.
main - this service tapped into new main at No Charge
to owner.

18 ft. - 3/4" Copper tubing

1 - 1" Corporation tap

1 - 1" Curb Stop

1 - 1" x 1" Cop to cop cplg., comp.

1 Stop box, compl

Stock deducted see Dana folder