

Tel. 996-4048

Cecil Lopes
9/26/96

444 Ash St. *64*
N.B., Ma 02740

#32080 S.S. #112 Sycamore St. E x Ash St.

Please install a 1" copper ser. to supply a one-family home. from Sycamore St. Meter inside the cellar wall
Nelson Cardoso - contractor P64 L147

Measures of 1" Curb Stop:

E x E line Ash St. 78.7 ft.

N x S line Sycamore St. 6.2 ft.

W x E line house 2.3 ft.

N x N line house 9.2 ft.

Main to curb stop 7.0 ft.

Work done Oct. 10, 1996



Nelson Cardoza supplied & installed all stock.

20 ft. - 1" Copper tubing

1" Corporation tap

1" Curb STop

1 Stop Box, compl.

Turn on charge.....	\$	15.00
---------------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Inspection.....	\$	15.00
-----------------	----	-------

	\$	40.00
--	----	-------

Nelson Cardosa Permit # 438