

Tel. 995-6088

Frank Rocha
10/2/96

93 Lawrence St.
N.B., Ma 02745

#32081 W.S. Lawrence St. N x Tarkiln Hill Rd. *127A*

Please install a 1" copper ser. to supply a one-family home. from Lawrence St. Meter inside the cellar wall.

P127A L179

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	51.6 ft.
E x W line Lawrence St.	9.2 ft.
N x S line bldg.	11.4 ft.
E x E line Bldg.	37.3 ft.
Main to curb stop	8.5 ft.

Work done May 8, 1997

Nelson Cardoso supplied & installed all stock

51 ft. - 1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Inspection.....	\$	15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00

Nelson Cardoso St .Open Permit # 448 (1996)