

Tel. 995-4053 Roland Benjamin 339 Natick St.

10/22/96 by Susan Francis N.B. Ma 02745

#32084 N.S. Natick St. W x Wildwood Rd. *130B*

Please install a 1" copper ser. to supply a one-family home. from Natick St. Meter inside the cellar wall.

R.J. Canessa - contractor P130B L832

Measures of 1" Curb Stop:

W x W line Wildwood Rd.	261.0 ft.
-------------------------	-----------

S x N line Natick St.	6.0 ft.
-----------------------	---------

W x E line house	38.0 ft.
------------------	----------

E x W line house	10.0 ft.
------------------	----------

S x S line house	37.0 ft.
------------------	----------

Main is 16 ft. N x S line.

Work done Dec. 3, 1996

*333 Natick St
Marc Benjamin*

R.J. Canessa Cont. supplied & installed all stock
66 ft. - 1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop Box, compl.

*deducted
on stock
out card*

6" x 1" Ford 202B Brass D .s. Serv. Saddle supplied
by City - to be returned

D-4Drilling Machine Use.....	\$ 28.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 66.00

RJ Canessa Permit # 518

\$ 134.00