

Robert Pierce
11/27/96

251 Ashley Blvd.
N.B., Ma 02746

98

#32096 #251 Ashley Blvd.

Please install a 1" copper ser. to supply a three-family home. from Ashley Blvd. Meter inside the cellar wall
Replaces ser. #10159 to be discontinued Bill Smith-contr.

Measures of 1" Curb Stop:

S x S line Phillips Ave. 67.4 ft.

E x W line Ashley Blvd. 7.6 ft.

S x N line house 12.2 ft.

N x S line house

E x E line house 7.6 ft.

Main is 18 ft. E x W line.

Work done Dec. 4, 1996

A

SM. Smith Cont. supplied & installed all stock.

23 ft. - 1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Stop Box, compl.

Turn on charge.....	\$ 15.00
---------------------	----------

2 1" Meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Inspection.....	\$ 15.00
-----------------	----------

	\$ 40.00
--	----------

Smith Permit # 529