

Tel. 636-2018

Jeanne Rogers
1/28/97

382 Division Rd.
So. Dart., Ma 02748

#32107 S.S. #32 Lucas St. W x Brock Ave.

Please install a 3/4" copper ser. to supply a one-family home. from Lucas St. Meter inside the cellar wall. Replaces ser. #19384 to be discontinued.

The old ser. will be turned on until the new ser. is installed by 4/15/97.

Measures of 3/4" Curb Stop:

| | |
|-----------------------|-----------|
| W x W line Brock Ave. | 376.0 ft. |
| N x S line Lucas St. | 8.6 ft. |
| E x W line house | 4.0 ft. |

Main is 18 ft. N x S line.

Work done May 15, 1997

Wm. Smith & Son Cont. supplied & installed all
stock

28 ft. - 3/4" Copper tubing

1 - 3/4" Corp. tap

1 - 3/4" Curb Stop

Reused same box

Inspection.....\$ 15.00

2 - 3/4" meter cplgs. @ 8.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 38.00

St. Open Permit # 150 Smith & Son