

Tel. 995-2048

William Correia 53 Park Dr. 113
1/29/97 Acushnet, Ma 02743

#32108 E.S. #16 Rochambeau St. N x Irvington St.
Please install a 3/4" copper ser. to supply a one-family
home. from Rochambeau St. Meter inside the cellar wall.
Replaces ser. #17120 to be discontinued.
The old ser. will be turned on until the new ser. is
installed by 4/15/97.

Measures of 3/4" Curb Stop:

N x N line irvington St.	157.5 ft.
W x E line Rochambeau st.	8.5 ft.
N x S lien house	7.5 ft.

Work done March 27, 1997

Acushnet Trenching supplied copper tubing.

1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 18.00
2 3/4" meter cplgs @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 108.75
	<hr/>
	\$ 201.22

Acushnet Trenching St. Open Permit # 92