

Tel. 617-364-5800

CDM

50 Sprague St.

2/19/97

by P. Gioioso & Sons

Hyde Park, Ma 02136

#32110 E.S. Welby Rd. at terminus

132E

Please install a 1" copper ser. to supply a construction site (office trailer). from Welby Rd. Meter in trailer

TEMPORARY SERVICE

Measures of 1" Curb Stop:

N x edge of cul de sac

19.5 ft.

E x E line trailer

7.0 ft.

N x hydrant

14.5

e x hydrant

7.0

E x E line trailer

20.0

Work done Feb. 20, 1997

CITY DISTRICT 9 SUPPLIES

1" COPPER

1" TAP

1" CURB STOP

B-100 TAPP MACHINE

$\frac{3}{4}$ " x $\frac{3}{4}$ " COP-COP CPG.

OLETAK

SOV 24