

Tel. 995-5798

Structures Realty

70 Lambeth St.

4/3/97

N.B., Ma 02745

32119 N.S. Christopher Ct. N x Braley Rd.

Please install a 1" copper ser. to supply a one-family home. from Christopher Ct. Meter inside the cellar wall

P136 L940

Measures of 1" Curb Stop:

N x N line Braley Rd. 340.0 ft.

S x N line Christopher Ct. 7.0 ft.

E x W line house 28.0 ft.

W x E line house 9.0 ft.

S x S line house 25.0 ft.

Work done Main to prop line Sept. 1996

prop line to house July 9, 1997

Canessa Cont. Installed 1" copper service from
the main to the property line - Sept. 1996

Caostal Concept installed from property line to
house - July 9, 1997 - Insp. by A. Olejarz

Inspection.....	\$ 15.00
Turn on Charge.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
	<hr/>
	\$ 40.00