

Tel. 995-5798

Structures Realty

70 Lambeth St.

⁴³ 4/3/97

N.B., Ma 02745

#32120 N.S. Christopher Ct. N x Braley Rd.

Please install a 1" copper ser. to supply a one-family home. from Christopher Ct. Meter inside the cellar wall.

P136 L941

Measures of 1" Curb Stop:

E x E line Christopher Court

134.5 ft.

s x N line Christopher Court

5.0 ft.

E x W line house

27.0 ft.

W x E line house

9.6 ft.

S x S line house

21.5 ft.

Work done Sept. 4, 1997

Canessa Const. installed 1" copper service from
the main to the property line - Sept. 1996

No record of inspection from line to house.

Inspection	\$ 15.00
2 1"meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	\$ 15.00
	<hr/>
	\$ 40.00