

Tel 995-5798

Structures Realty

70 Lambeth St.

4/3/97

N.B., Ma 02745

#32121 S.S. Christopher Ct. N x Braley Rd.

Please install a 1" copper ser. to supply a one-family home. from Christopher Ct. Meter inside the cellar wall

P136 L942

Measures of 1" CURB STOP:

E x E line Christopher Ct.	153.0 ft.
N x S line Christopher Ct. (cul de sac)	6.0 ft.
W x E line house	20.0 ft.
E x W line house	16.0 ft.
N x N line house	30.0 ft.

Measures taken 11/15/00

✓

Canessa Const. installed 1" copper service from
the main to the property line - Sept. 1996

No record of inspection from line to house.

Inspection	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	<u>\$ 15.00</u>
	\$ 40.00