

Tel. 995-5798

Structures Realty

70 Lambeth St.

4/3/97

N.B., Ma 02745

#32123 E.S. Christopher Ct. N x Braley Rd.

Please install a 1" copper ser. to supply a one-family home. from Christopher Ct. Meter inside the cellar wall
P136 L944

Measures of 1" Curb STop:

N x N line Braley Rd. 177.0 ft.

W x E line Crhristopher Ct. 6.6 ft.

N x S line house 2.0 ft.

W x W line house 21.3 ft.

Work done Main to prop line Sept. 1996

prop line to house Oct. 3, 1997- Bento

Canessa Cont. Installed 1" copper service from
the main to the property line - Sept. 1996

Caostal Concept installed from property line to
house - Oct. 3, 1997 - Insp. by F. Bento

Inspection.....	\$ 15.00
Turn on Charge.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
	<hr/>
	\$ 40.00