

Raymond Southwick 242 Smith Neck P

5/16/97

So. Dart, 02748

#32140 W.S. Rockdale Ave. N x Durfee S t.

Please install a 1" copper ser. to supply a one-family home. from Rockdale Ave. Meter inside the cellar wall. The house was moved to the lot behind (1159 Rockdale Ave) P74 L20 Contemporary Design Cont.

Measures of 1" Curb Stop:

S x S line Potter St.	46.7 ft.
E x W line Rockdale Ave.	5.8 ft.
N x S line house	13.0 ft.
E x E line house	23.7 ft.

Work done NOV. 26, 1997

Main to curb stop 8 ft.

Contemporary Design installed service & supplied copper.

Stock supplied by City:

1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 66.00
	<hr/>
	\$ 168.21

Cont. Design St. Open Permit # 411

2-1" cplgs 11/16/03