

Tel. 995-6651

Jose Castelo
6/24/97

1815 Acushnet Ave.
N.B., Ma 02746

#32147 S.S. Hawthorn St. E x Orchard St. 41

Please install a 1" copper ser. to supply a one-family home. from Hawthorn St. Meter inside the cellar wall.

P41 L321

Measures of 1" Curb Stop:

E x E line Orchard St.	83.0 ft.
N x S line Hawthorn St.	6.0 ft.
E x W line house	2.0 ft.
N x N line house	25.8 ft.
W x E line house	34.0 ft.

Main to curb stop 8.0 ft.

Work done April 20, 1999



Contemporary Design installed service:

1" Copper tubing (40 ft. total - 14' out: 24' ins.)

1" Corporation tap.....	\$ 12.06
-------------------------	----------

1" Curb Stop.....	\$ 22.15
-------------------	----------

1 Stop Box, compl.....	\$ 21.00
------------------------	----------

B-100 Mueller tapping machine use.....	\$ 22.00
--	----------

Carting.....	\$ 15.00
--------------	----------

2 1" Meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Labor.....	\$ 108.75
------------	-----------

\$ 210.96

Contemporary Design 99-95