

Tel. 676-0899 Costa Bros Excavating P.O. Box 5071
7/7/97 by John Maffei Fall River, 02721

#32159 N.S. Cornell St. at dead end ⁸⁹
Please install a 1" copper ser. to supply a one-family
home. from tapped main in easement. Meter inside the
cellar wall. Contractor Lot #9

Measures of 1" Curb Stop:

E x boundstone at dead end of Cornell St.	55 ft.
then northerly	91 ft.
S x S line house	5.5 ft.
S x N line house	33.4 ft.
E x E line house	26.4 ft.
Main to curb stop	7.0 ft.
Curb stop to inside cellar	38.0 ft.

Work done March 27, 1999

me ✓

W.C. smith Cont. supplied & installed all stock.

45 ft. - 1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Stop Box, compl.

Inspection

\$ 15.00

2 1" Meter cplgs. @ 5.00 ea.

\$ 10.00

Turn on charge

\$ 15.00

\$ 40.00

W.C. Smith Cont. to maintain cut.