

Tel. 996-8182

Amandio Araujo

23 Briarwood Ct.

7/14/97

N.B., Ma 02745

#32178 Araujo Ct. N.W. side of cul de sac

Please install a 1" copper ser. to supply a one-family home. from Araujo Ct. Meter inside the cellar wall

P136C L101

LOT #4

Measures of 1" Curb Stop:

W x W line Acushnet Ave.

245.0 ft.

S x N line cul de sac

E x W line house

19.0 ft.

W x E line house

32.0 ft.

S x S line foundation

45.0 ft.

Main to curb stop

34.5 ft.

Work doen Aug. 4, 1997

Araujo Bros supplied & installed all stock:

79 ft. - 1" Copper tubing

1" corp. tap

1" Curb Stop

1 Caldwell Stop Box

Inspection.....	\$	15.00
2 1" meter cplgs. @ \$ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00