```
23 Briarwood Ct.
Tel. 996-8182
                   Amandio Araujo
              26 7/14/97
                                         N.B., Ma 02745
#32179 S.S. Araujo Ct. W x Acushnet Ave.
Please install a 1" copper ser. to supply a one-family
home. from Araujo Ct. Meter inside the cellar wall
P136C L104 LOT #1
  , Measures of 1" curb stop:
     W x W line Acushnet Ave.
                                       200.0 ft.
     S x S curb (no prop. line @ this
                                       7.5 ft.
                       time)
     E x W line building
                                        24.0 ft.
     W x E line building
                                        24.0 ft.
                                        62.0 ft.
     N x N line house
                                         14.0 ft.
  Main to curb stop
    Turn on & set: 12/16/98
```

No record of installation

<pre>Inspection 2 - 1" meter cplgs. @ 5.00 ea. Turn on charge</pre>	\$ 15.00 \$ 10.00 \$ 15.00
	\$ 40.00