

Tel. 995-8395

Eliseu Correia

97 Shaw St.

7/25/97

N.B., Ma 02745

#32184 #97 Shaw St.

Please install a 3/4" copper ser. to supply a three-family home. from Shaw St. Meter inside the cellar wall.

Replaces ser. #15925 to be discontinued

The lead pipes are in bad condition

Measures of 1" Curb Stop:

W x W line Conduit S t.	131.0 ft.
-------------------------	-----------

S x N line Shaw S t.	7.7 ft.
----------------------	---------

W x E line house	7.3 ft.
------------------	---------

E x W line house	20.3 ft.
------------------	----------

S x S line house	16.8 ft.
------------------	----------

Main is 32.7 ft. S x N line.

Work done Sept. 26, 1997

Reis Const. supplied & installed all stock

1" Copper tubing
1' Corporation tap
1 Stop Box, compl.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
1 - 1" Curb Stop.....	<u>\$ 22.15</u> <i>h</i>
	\$ 62.15

Reis Asphalt Permit # 318

*deduct from A.S.
stock*