

Tel. 994-9696 Estate of Manuel Arruda 414 County St.
7/29/97 by Bernardo Cabral N.B., Ma 02740

#32185 #1301 Braley Rd.

Please install a 1" copper ser. to supply a one-family
home. from Braley Rd. Meter inside the cellar wall
Had a well

Measures of 1" Copper tubing

N x newly installed hydrant on ES Braley Rd.

N x The. Rice Blvd. 13.6 ft.

W x E line Braley Rd. 5.6 ft.

S x N line house 1.0 ft.

W x W line house 78.0 ft.

Main to curb stop 22.0 ft.

Work done August 14, 1997

Nelson Cardosa supplied & installed all stock

107 ft. - 1" Copper tubing (27.6 ft.out: 79.4 ins.)

1" Corporation tap

1" Curb Stop

1" curb Stop

Inspection.....	\$ 15.00
-----------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 40.00
--	----------

St. Open Permit # 256 Nelson cardosa