

Tel. 994-9696 Estate of Manuel Arruda 414 County St.  
7/29/97 by Bernardo Cabral N.B., Ma 02740

#32187 E.S. Braley Rd. N x Braley Rd.

Please install a 1" copper ser. to supply a one-family  
home. from Braley Rd. Meter inside the cellar wall

### LINE SERVICE

Measures of 1" Curb Stop:

E x E line Braley Rd.	160.3 ft.
W x E line Braley Rd.	6.5 ft.
N x S line house	27.3 ft.
S x N line house	14.7 ft.
W x W line house	41.5 ft.
N x hydrant	123.8 ft.

Work done August 14, 1997



Nelson Cardosa supplied & installed all stock:

1" Copper tubing  
1" Corporation tap  
1" Curb Stop  
1 Stop Box, compl.

- - - - -

Inspection.....	\$	15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00