

Tel. 990-8726

Deborah Tobooka

568 Lantern Lane

8/19/97

by Richard F. Bailey N.B., 02740

#32191 W.S. Adelaide St. S x Monmouth St.

130

Please install a 1" copper ser. to supply a one-family home. from Adelaide St. Meter inside the cellar wall
Victor Reis - contractor

Measures of 1" Curb Stop:

S x S line Monmouth St.

70.3 ft.

E x W line Adelaide St .

9.5 ft.

S x N line house

3.8 ft.

E x E line house

30.0 ft.

Main to curb stop

8.2 ft.

Work done Nov. 19, 1997

Contractor supplied & isntalled all stock:

42 ft. - 1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Stop Box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------

Reis Asphalt

346