

Center for Health & Human Services

8/29/97 by John Saunders

31

#32192 #589 So. First St.

Please install a 2" copper ser. to supply an office  
bldg. from So. First St.

Measures of 2" Curb Stop:

W x W line So. First St.	71.2 ft.
s x N line Rivet St .	5.5 ft.
S x S line Bldg.	17.6 ft.
W x W line Bldg.	9.7 ft.

Work done March 16, 1998



Fairhaven Excavation supplied & installed all  
stock:

1 - 30" Smith Blair style # 366 x 2" Saddle  
1 - 2" Corporation tap  
1 - 2" Curb Stop  
1 - Roadway Gate Box, compl.  
2" Copper tubing

-----

Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
2 - 2" Meter flanges.....	\$ 28.00
	<hr/>
	\$ 58.00