

Tel. 508-763-3544

William Krause

48 Lantern Lane

10/1/97

Acushnet, Ma 02743

#32197 W.S. River Rd. S x Truro St.

119

Please install a 3/4" copper ser. to supply a one-family home. from River Rd. Meter inside the cellar wall

Contemporary Design - contractor P116 L379

Measures of 1" Curb Stop:

S x S line Truro St.

194.0 ft.

E x W line River Rd.

6.8 ft.

S x N line house

2.7 ft.

E x E line house

38.0 ft.

Main to curb stop

7.5 ft.

Work done Nov. 11, 1997

Cont. Design supplied & installed stock:

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Caldwell Stop Box.....	\$	21.00
--------------------------	----	-------

B-100 Mu. tapping machine use.....	\$	22.00
------------------------------------	----	-------

Inspection.....	\$	15.00
-----------------	----	-------

2 - 1" Meter cplgs. @ 5.00 ea.....	\$	10.00
------------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	83.00
--	----	-------

Cont. Design # 388