

Tel. 995-4184 lucy reynolds 441 cox st
7/9/99 N.B. MA

#32344A S S. Cox St W Mt Pleasant

Please install 1" ~~copper~~ ser. to supply a line
service only from Cox St

Pl123A L164-165-166-167 Andreassi & Son to inst.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	204.6 ft.
N x S line Cox St.	2.5 ft.
W x E line house	29.8 ft.
E x W line house	18.5 ft.
N x N line house	25.8 ft.

Work done July9, 1999

Service installed by andreassi & Son while
installing sewer on Cox St.

All stock supplied by Contractor:

1" Ford Corporation tap

1" Ford Curb Stop

1 Caldwell Stop Box, compl.

1 - 6" x 1" Smith Blair Service Saddle

Inspection	\$ 15.00
------------	----------

2 1" Meter cplgs @ 5.00 ea.	\$ 10.00
-----------------------------	----------

Turn on charge	\$ 15.00
----------------	----------

	\$ 40.00
--	----------