

Tel 992-8749

Cushing Co.

116 Pleasant St

8/27/99

36

#32361A 116 Pleasant St

Please install a 1" copper service to supply a  
Two-Family from Pleasant St Meter inside cellar  
wall.

Replaces serv#6675, to be discontinued

Measures of 1" Curb Stop:

N x N line Grinnell St.	196.0 ft.
W x E line Pleasant St.	6.7 ft.
N x S line house	9.0 ft.
S x N line house	15.4 ft.

Work done August 27, 1999

✓

Double T Cont.supplied & installed all stock:

1" Copper tubing  
1" Corporation tap  
1" Curb Stop  
1 Stop Box, compl.

-----

Inspection	\$ 15.00
2 1" meter cplgs.	\$ 10.00
Turn on charge	\$ 15.00
	<hr/>
	\$ 40.00

Double T Sub for Cardosa Cont. St. Open Permit # 296-99