

NO
MAD

Park Dept.

9/22/99

#32370 Fort Taber/Bath House

Please install a 2" copper connection of service #31888
master meter to supply a bath house at Fort Taber
B + B Environmental Const.

Measures of 2" curb stop:

S x S line S. Rod. Fr. Blvd.	950.0 ft.
E x W line Building	8.0 ft.
W x E line Building	18.0 ft.
S x S line Building	2.0 ft.
W x W line Building - Main	7.0 ft.

Main to curb stop

Measures taken: 5/25/99

on
dam

Contractor supplied & installed all stock:

25 ft. - 2" Copper tubing

1 - 2" Corporation tap

1 - 2" Curb stop

Roadway Gate box, compl.

8" x 2" Tapping saddle