

APPLICATION No.: 10013

TAP CLEARED

8417-2437

LOCATION: 101 Tremont

OWNER: Abraham Stern

MEASURES: 5/8" S from Union 284.3 ft.
 E from W line Tremont 7.5 ft.
 S from N line house 6.5 ft.

 Dec. 13, 1975 Renewed from 6" outside the curb stop to the property line.

7 1/2 ft. 3/4" copper tubing 1 3/4" curb stop
 2 5/8" x 3/4" lead to copper adapter XKS

April 30, 1984 - Renewed from 1/2 ft. outside curb stop to inside cellar.

19 ft. - 3/4" copper tubing (12.0 ft. inside)

1 - 3/4" curb stop 1 stop box

1 - 5/8" x 3/4" lead to copper adaptor XS

NOTE: Ser. had copper from 1/2 ft. outside of curb stop to line. Had to make new connection because of fitting let go outside of curb stop.

8/11/92: Ch 90 project Pavao Const. renewed from main to curb stop

Stock: 6ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x5/8 Fig 413 Insp J Rodrigues

DATE

BEF.

AFT.

REMARKS

8/11/92: tap reamed

[illegible]

CHARGE OUTS

[illegible]