

APPLICATION No.: 10019

TAP CLEARED

LOCATION: 156 Davis St.

OWNER: Wallace Lendron

MEASURES:

3/4"

E from	Front	217.5
N from S line	Davis	8.5
W from E line	House	2.4

Change over to 3/4" from curb to cellar 6-23-70

June 2, 1965 Renewed service from main to 8 ft. inside main
8 ft. 3/4" copper tubing 5/8" reused corporation coupling
1 lb. wiping solder

June 23, 1970 Renewed 1 1/2 ft. outside curb stop to inside ~~curb stop~~
~~to inside cellar~~ 16 ft. - 3/4" copper (7 ft. inside)
3/4" lays curb stop wipe joint
3/4" copper cplg.

11/17/78: Franklin Const. renewed service from main to
the prop. line. 19 ft. - 3/4" copper; 5/8" x 3/4" Fig. 413
3/4" curb stop; Caldwell stop box

DATE

BEF.

AFT.

REMARKS

6/2/65

reamed

[illegible][illegible]