

APPLICATION No.: 10045

TAP CLEARED

LOCATION: 140 Holly St

OWNER:

31-313

MEASURES: W X Ashley Blvd 273.8 ft
N X S Line Holly St 9.2 ft
W X E Line House 4.6 ft

1" Copper Service

05/23/2018 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 11.0

Distance from curb stop meter (ft) 25.0

Distance from curbface to curb stop (ft) 2.0

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 25

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 3/4" to 1" union installed 1.0 LF
outside curb stop

DATE

BEF.

AFT.

REMARKS

12/12/2000

[illegible]