

APPLICATION No.: 10177

TAP CLEARED



LOCATION: 51 Valentine

OWNER: Patk. Quinn

MEASURES:

1/2"

W from	Brock Ave.	617.5 ft.
S from N line	Valentine	8.9 ft.
E from W line	house	5.3 ft.

DATE

BEF.

AFT.

REMARKS

9/12/06 8 AM 2006 370 3306

9/12/06

Tap reamed

9/12/06 Renewed from main to curb stop. Stock: 24 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413 Tap reamed

1" Copper Service 06/10/2019--

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 32

Distance curb stop to meter (ft) N/A

Distance curb face to curb stop (ft) 2

Depth of service (ft) 5.5

Total length of new pipe installed (ft) 32

Curb stop replaced: Yes size 1"

Corporation replaced: No

Ball valve replaced: No

[illegible]

CHARGE OUTS

[illegible]