

APPLICATION No.: 10193

TAP CLEARED

2 3000V

LOCATION: 973-975 Kempton

OWNER: Mary E Bates

MEASURES: 3/4"

N from

Kempton

39.3 ft.

W from E line

Jenny Lind

7.3 ft.

S from N line

House

2.3 ft.

Feb. 3, 1958 Renewed from curb stop to a point 4 ft.
inside curb stop.

4 ft. - 3/4" Copper tubing 2# wiping solder

Feb. 11, 1958 Renewed from curb stop to a point 1/2 ft.
outside curb stop.

1/2 ft. Outside curb stop - 3/4" Copper tubing

3/4" copper stop 1# wiping solder

DEC 21 1981 - Renewed from main to a point 1.0 ft. from
main. 1.0 ft. - 3/4" copper; 3/4" x 3/4" Fig. 413; 5/8"
x 3/4" lead-cop. adapt. XXS;

6/25/91: Renewed from main to inside cellar (4ft. ins.
prop line) Stock: 32ft. 3/4" copper tubing

1- 3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 Fig. 413

=====

6/27/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to a point 4 ft

4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM

DATE

BEF.

AFT.

REMARKS

2/11/58

Reamed

1861 12 030

Reamed

6/25/91-1575

6/25/91: TAP REAMED

[illegible]

CHARGE · OUTS ·

[illegible]

APPLICATION No.: 10183

TAP CLEARED

LOCATION: 971 Kempton, Cor. Jenny Lind

DATE

BEF.

AFT.

REMARKS

OWNER:

MEASURES: 3/4"

N from

Kempton

39.3 ft.

W from E line

Jenny Lind

7.3 ft.

S from N line

House

2.3 ft.

[illegible]

CHARGE OUTS

[illegible]