

LOCATION:

31-313

MEASURES:

S: April 9, 1903

E X Crapo St

278.5 ft

N X S Line Nelson St

9.0 ft

W X E Line House

5.5 ft

1" Copper Service

07/28/2020 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in. Water pressure 100

Distance from main to curb stop (ft) 6

Distance from curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 2.1

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 13

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarked: 1-3/4 union installed where shown

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

07/26/61 Ream

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

