

APPLICATION No.: 10261

TAP CLEARED

LOCATION: 467 MillOWNER: Arthur H. JenningsMEASURES: 5/8" 1"copper10/22/1902

E from

Beech

76.9 ft.

S from N line

Mill

7.0 ft.

E from W line

House

1.9 ft.

Aug. 23, 1965 Rewiped joint at the main.
1 lb. wiping solder

2/7/79: Renewed 6" outside curb stop to prop. line.
6.6 ft. - 3/4" copper; 3/4" curb stop; 2 5/8" x 3/4" lead
cop. adapt. XXS; Caldwell stop box;

9/10/08 - Dennis Trucking renewed service from curb stop into
cellar, was already backfilled before inspection
Inspected by Percy Reynolds
New additional measures:

W from E 1 line	House	25.0
S from S line	House	17.6
Main to Property line		15.0
Pipe inside property		26.0

9/8/08 west end water main rehab contract #
service from main to a point 1 ft inside curb stop stock 21ft -1
copper tubing 1-1 corp tap 1-1x 3/4 reducer 1-1 curb stop
insp by T Ives

DATE

BEF.

AFT.

REMARKS

[illegible]

This image shows a blank, aged, cream-colored page, likely an endpaper or flyleaf of a book. The paper has a slightly textured appearance with some faint smudges and discoloration, characteristic of old paper. The left edge of the page shows the binding, with visible stitching and the inner cover material. There is no text or other markings on the page.

10261

467 Mill St

OWNER:

31-313

MEASURES:

2/21/12 - City crew repaired section of water service
damaged by Gas Co. Renewed from curb stop to a point
6 ft
6 ft - 1" copper tubing; 1 - 1" curb stop; 1 - 1" x 1"
cop to cop cplg comp. Foremen: Danny Perry/Manny Rose

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]