

APPLICATION No.: 10338--5/8"

LOCATION: 1901 Acushnet Ave.

OWNER: Ernest Lassre

MEASURES:

OVER FOR MEASURES

5/8"

H.lead

April 3, 1903

N from S line

Covell

17.0 ft.

E from ~~W~~ line

Acushnet Ave.

~~6.9 ft.~~

S from S line

house

48.5 ft.

8 from hydrant.

Oct. 29, 1957 Repaired leak under curbing of Island
in Irvington Ct. 2 ft. - 3/4" copper; 2 lbs. wiping
solder.

Jan. 21, 1958

Renewed from a point 2 ft. inside curb stop to a point
3 ft. inside curb stop

1'-3/4" copper; 1-3/4" cop. to cop. cplg. A-1525;

1 lb. wiping solder

Oct. 3, 1957 Renewed from a point $\frac{1}{2}$ ft. outside curb stop to a point 2 ft. inside curb stop.
2 $\frac{1}{2}$ ft. - 3/4" copper; 2 lbs. wiping solder; 1-3/4" copper stop, fig. 415 - Red Hed

Nov. 17, 1969 Renewed from a point 18' E x W line
Irvington Ct. to a point 21 ft. E x W line Irvington Ct
3 ft. - 3/4" copper; 2 - 5/8" x 3/4" Ford lead to cop.
adaptor.

Oct. 17, 1977 Renewed from the prop. line to a point 10 ft. outside curb stop to existing copper.

16 ft. - 3/4" Copper tubing 3/4" curb stop

Caldwell Stop Box

5/8" x 3/4" lead to cop. conn XS (at line)

3/4" x 3/4" cop to cop cplg. compression

— — —

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

7-12-04

11:50

2004-290-1267

G. E. V.

9/13/04

830 AM

2004-330-9720

32991

10338

13847

conn XS (at line)

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST	REMARKS
Oct. 17, 1977							Renewed from the main to 3 ft. from the main.
8" x 3/4"			Saddle	3/4" Corporation			
3 ft. - 3/4"			Copper tubing	1 - 5/8" x 3/4"			lead conn XS
			- - -				
Installed new 3/4"			curb stop:	(Could not locate old curb stop)			
N x N line Princeton St.					8.3 ft.		
E X W line Irvington Ct.					4.7 ft.		
N x S line House					7.2 ft.		
E x E line House					9.7 ft.		
8/17/2004			Service killed.	- Material Abandoned in ground.			