

APPLICATION No.: 10355

TAP CLEARED

LOCATION: 20 Viall

OWNER: Danail Keyaled

MEASURES:

S from Cove 361.9 ft.
W from E Viall 6.2 ft.
S from N house 13.6 ft.

10/30/86: Renewed from main to a point 2ft. 5in.

Stock: 2ft. 5in. 3/4" copper tubing 1 - 3/4 x 5/8 lead to cop

adapt. xxs 1 - 3/4" FG. 413

5/28/87: RENEW FROM 1/2' outside curb stop to prop line

Stock: 8.0 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell Box 2 - 3/4 x 5/8 lead to cop adapt.xs

10-20-87 Renewed from curb stop to ins cellar

(8ft ins prop line)

Stock: 18ft-3/4" copper tubing

4/10/2019 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 1

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 25

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no

DATE

BEF.

AFT.

REMARKS

10/30/86:

TAP REAMED

8643-4049

5/29

8722-3835

8772-1375

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
7/1/68		5/8	Rock Mag	20095305					

CHARGE OUTS

