

197-201 Blackmer APPLICATION No.: 10399

TAP CLEARED

LOCATION:

OWNER:

31-313

MEASURES:

May 20, 1903

E from County St 147.4'

S from N Line Blackmer St 6.5'

W from W line Building 3.6'

1" COPPER SERVICE

5/13/2019: Lead service line replacement program

phase 1: TYPE:CU, Diameter 1" , water pressure 100

Contractor: P. Gioioso & Sons

Distance from main to curb stop 20'

Distance curb stop to meter 15'

Distance from curb face to curb stop 1.8'

Depth of service 4'

Total length of new pipe installed 35'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball Valve furnished: YES Size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

