

APPLICATION No.: 1043 5/8" H lead

TAP CLEARED

LOCATION: 17 Johnny Cake Hill

OWNER: William Kranzler

DATE

BEF.

AFT.

REMARKS

4/7/98

981502782

MEASURES 5/8"

H lead

Aug. 28, 1872

S from

William

92.9 ft.

E from W line

Bethel

7.0 ft.

S from S line

Body of house

3.0 ft.

Jan. 30, 1976 Renewed from the main to the property line.

14 ft. - 3/4" Copper tubing 3/4" Corporation

1 - 3/4" Curb Stop Stop Box

3/4" x 5/8" copper to lead adapt.

Stop Box in same location

Feb. 9, 1976 Measures of 3/4" Curb Stop:

S x S line William St. 94.8 ft.

E x W line Bethel St. 6.0 ft.

S x S line House 7.6 ft.

E x E line House 5.4 ft.

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 1043

TAP CLEARED

LOCATION: 17 Johnny Cake Hill

OWNER: William Krangher

MEASURES: 5/8"

Meter now in house

May 11, 1970 Removed meter from meter box and fill meter
box with gravel. Installed 2 ft. copper from a point 2 ft.
inside curb stop to 4 ft. inside curb stop.
2 ft. - 3/4" Copper tubing 2 wipe joints
- - -

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]