

APPLICATION No.: 10436 5/8" H lead

TAP CLEARED

LOCATION: 789 Belleville Ave.

DATE

BEF.

AFT.

REMARKS

OWNER: Onesime Lavertue

MEASURES: ~~5/8"~~ 1"

H lead

July 11, 1903

~~N from~~~~Howard~~~~138.5 Ft.~~~~E from W line~~~~Belleville Ave.~~~~9.0 Ft.~~~~S from N line~~~~House~~~~8.0 Ft.~~

Oct. 4, 1951 new from property line to inside cellar.
8 ft. - 3/4" copper; Stock supplied & installed by
owner's plumber.

Sept. 5, 1952 New from property line to inside cellar.
40 ft. - 3/4" copper; Stock supplied & installed by
owner's plumber.

Measures for 1" Tap:

N x N Line Howard Ave.

141.0 Ft.

E x W Line Belleville Ave.

18.3 Ft.

Measures for 3/4" curb stop:

N x N Line Howard Ave.

139.6 Ft.

E x W Line Belleville Ave.

9.8 Ft.

S x N Side of House

9.6 Ft.

E x E Side of House

24.3 Ft.

(curb stop to cellar all lead)

Aug. 1, 1977 - Zoppo Const. renewed from the new
48" main to the curb stop.

1 - 1" Corporation Tap; 10 Ft. - 3/4" copper tubing;

1 - 3/4" curb stop; 1 stop box;

1 - 3/4" x 5/8" lead to copper adaptor

[illegible]

CHARGE OUTS

APPLICATION No.: 10436

LOCATION: 789 Belleville Ave

OWNER:

31-313

MEASURES:

08.21.2023-Renew Curb-Stop to Meter. Contractor Jives LLC, Inspector Manny Rose.

N	N	LINE HOWARD AVE	140.2
S	S	LINE SYLVIA ST	208.6
E	W	LINE BELLEVILLE AVE	10.0
S	N	LINE	10.0
N	S	LINE	20.0
E	E	LINE BLDG	24.3
E	W	MAIN TO PROPERTY LINE	20
		PIPE INSIDE PROPERTY	16

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS