

APPLICATION No.: 10456

TAP CLEARED

LOCATION: 103 Fair St

DATE

BEF.

AFT.

REMARKS

OWNER:

05/18/06

31-313

MEASURES: June 5, 1903

E X Orchard St 17.3 ft

S X N line Fair St 8.0 ft

W X E line House 13.4 ft

1" Copper Service

10/19/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 23

Distance from curb stop to meter (ft) 21

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 21

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes, size 1"

Remarks: 3/4-1" union installed 11f outside curb stop

[illegible]