

1141

1141

Frank Poole

5/8" now 3/4" Copper

E from Shawmut Ave 3086.0

S from N line Plainville Rd. 7.0

| | |
|---------------------|----|
| E from W line house | .5 |
|---------------------|----|

W from 4th hydt E of shawmut Ave 27.0

6/24/09 City crew renewed service from main to property line.
Stock: 12 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 caldwell
stop box; 1 - 5/8"x3/4" lead to cop adapt xxs; 1 - 5/8"x3/4" fig.
413; tap reamed Foreman: Frank Bento

3307
3088

221

[illegible]

CHARGE OUTS

[illegible]