

APPLICATION No.: 1047 A

TAP CLEARED ✓

LOCATION: Smith Cor. 109 Chestnut

OWNER: \_\_\_\_\_

MEASURES: 3/4"

W from

Chestnut

32.7 ft.

S from Nline

Smith

7.0 ft.

12/9/08 - City crew repaired section of sewer main and re-routed sewer service into 8" sewer main - damaged by NSAR Gas. Foreman: Danny Perry  
3 ft - 6" PVC pipe; 8" PVC pipe; 2 - 8" clay to PVC Fernco; 1 - 6" cement to PVC Fernco; 1 - 8"x8"x6" WYE;  
1 - 6" 45 degree bend -----

11/4/09 - City crew replaced water service from main to meter (8 ft inside property)  
38 ft - 3/4" copper tubing; 1 - 3/4" curb stop;  
1 Caldwell stop box; 1 - 5/8" x 3/4" Fig. 413; Tap reamed  
Foreman: Frank Bento  
-----

DATE

BEF.

AFT.

REMARKS

11/17/00 2000 470 7734

## METER HISTORY

[illegible]

## CHARGE OUTS