

APPLICATION No.: 10557

TAP CLEARED

LOCATION: 103 Mosher St

OWNER:

6/28/79 Ream

31-313

Aug. 27, 1903

MEASURES:

E X Crapo St

27.2 ft

S X N Line Mosher St

6.3 ft

E X W Line House

14.0 ft

1" Copper Service

07/22/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 27.4

Distance from curb stop to meter (ft) 17

Distance from curb face to curb stop (ft) 2.3

Depth of service (ft) 3.3

Total length of new pipe installed (ft) 27.4

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4 union installed 1 ft outside
curb stop

[illegible]