

10607



MEASURES:

5/8"

E from	Diman	445.5
S from N line	Eugenia	9.0
E from W line	House	2.7

Oct.14,1969 Renewed from 6" outside curb stop to the property line  
9½ ft. ¾" copper tubing ¾" Hays curb stop  
2 - wipe joints

1-13-17 renewed main to meter ( long side)  
53 ft 3/4" copper tubing  
1 ft 5/8" curb adapter  
1 ft 3/4" curb stop valve  
1 ft cast iron curb astop boxes  
1 ft 3/4" copper elbow  
lead worker : manny washburn dpi

## METER HISTORY

[illegible]

## CHARGE OUTS