

APPLICATION No.: 10612

TAP CLEARED



LOCATION: 109 190-111 Tallman

OWNER: Leo Ricard

DATE

BEF.

AFT.

REMARKS

5-14-58

Reamed

MEASURES:

5/8"

E from

Ashley Blvd

66.2 ft.

S from N line

Tallman

9.0 ft.

E from W line

House

26.0 ft.

May 14, 1958 Rewiped joint at main.

2/5/79: Renewed 6" outside to 3.6 ft. inside curb stop.
4 ft. -3/4" copper; 2-5/8" x 3/4" lead-cop. adapt. XS;
Caldwell stop box; 3/4" curb stop

5/8/79: Franklin Const. renewed service from the main to
the meter. 32 ft. -3/4" copper (6 ft. ins); 3/4" curb stop;
Caldwell stop box; 5/8" x 3/4" Fig. 413; 5/8" x 3/4"
lead-cop. adapt. XXS

109-111 Tallman St

Date: 5/22/2024

Contractor: City of New Bedford

Renewed Main Meter

Type of Pipe: Copper

Size: 3/4"

MeterCou 3/4" Meter Coupling p-(3-4) Units 2 UOM Each

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

(3-4)" PR 3/4" PROGRESS S2 90 OPRESS S2 90 Units 2 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

CSValve- 3/4" Curb Stop Valve (3-4)" Units 1 UOM Each

CorpAdap 3/4" Female Corp Adapter t-(3-4)" Units 1 UOM Each

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 40 UOM Feet

Percy checked
this 8.21.19
this still has
lead. owner
followed up with
DONJA.

METER HISTORY

[illegible]

CHARGE OUTS