

APPLICATION No.: 10620

TAP CLEARED

LOCATION: 341 Davis St

DATE

BEF.

AFT.

REMARKS

OWNER:

7/6-7/64 Reamed

31-313

MEASURES:

E X Church St 315.0 ft

S X N line Davis St 9.0 ft

W X E line House 4.5 ft

1" Copper Service

06/04/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 60

Distance from curb stop to main (ft) 24.0

Distance from curb stop to meter (ft) 19.0

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 46.0

Public 24.0 ft Private 22.0 ft

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball Valve Furnished: yes size 1"

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

