

APPLICATION No.: 10633

TAP CLEARED 8434 0693

LOCATION: 624 Maxfield S.E. Cor. Summit

OWNER: Wm. F. S. &amp; John

MEASURES:

3/4"

E from

N from S line

E from W line

Summit

Maxfield

House

9.2 ft.

6.9 ft.

3.8 ft.

DATE

BEF.

AFT.

REMARKS

8/21/84 tap reamed

1-20-05

2005-030-4501

clear of elec. on 1-18-05

2/8/05

Tap Reamed

✓ Feb. 26, 1973 Renewed from 6" outside curb stop to a point 4 ft. inside curb stop.

4 1/2 ft. - 3/4" Copper tubing

2# wiping solder

3/4" Hays curb stop

Caldwell Stop Box

✓ July 3, 1975 Renewed from curb stop to inside cellar.  
17 ft. - 3/4" Copper tubing ( 11 ft. inside)

Renewed from main to curb stop. 7 ft. 2" copper tubing

✓ 1 3/4 curb stop 1 Caldwell stop box 1 3/4 x 3/4

Fig 413

\*\*\*\*\*

\*\*\*\*\*

✓ 2/8/05 Renewed from main to a point 1 ft. Stock: 1 ft. 3/4" copper; 3/4" x 3/4" cop-cop cplg., comp; Tap reamed

8/26/08 - West End Water Main rehab Contract # 4 - Perrina Const  
Renewed water service from main to a point 6 ft  
6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer  
Inspected by Tim Ives, CDM



[illegible]

## CHARGE OUTS

[illegible]